

Manchester VAMC Facilities Working Tasks



**PRESENTED BY: GARRETT STUMB, CHIEF OF
FACILITY SERVICE**

Pending Minor Construction



608-315	Minor	Design Specialty Clinic Building (Design)	\$826,925	60% designed
608-314	Minor	Design Clinical Services Building (Design)	\$858,867	98% designed

Minor: Minor Construction; with will improve the square footage of the building by 1000 sq/ft and will be completed under a \$10,000,000 Statutory Limit. The \$10,000,000 limit includes the design cost.

Pending Solicitation Process



- **Pending Bid Process**

608-17-104	TBD	SPS Corrections (Design)	\$435,000	OOB SCIP. AE SOW reviewed and updated. Uploading to Force.
------------	-----	--------------------------	-----------	---

- **VISN-Approved CSI (Clinical Specific Initiative)**

608-CSI-100	CSI	Women's Health Clinic	\$630,000 (design)	Writing A/E SOW.
-------------	-----	-----------------------	-----------------------	------------------

Nearing Completion



608-13-302	NRM	Phlebotomy area	\$421,905	98% complete. Finishing final punch list items
608-11-506	NRM	Relocate Pharmacy (Construction) 1st floor	\$4,404,071	65% complete